

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
						N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J			
Wood - WPL-Solar - LIVE																																									
Wisconsin Solar Program																																									
Construction & SU																																									
Wood 150MW																																									
Construction Summary																																									
C.CWA1.08.2850	Clear/Grumb Removal (8110)	60	02-Jun-21	25-Aug-21	14																																				
C.CWA1.08.1020	Civil Site Work (8110)	72	09-Jun-21	20-Sep-21	14																																				
C.CWA1.00.1010	Site Grading (8110)	77	09-Jun-21	27-Sep-21	57																																				
C.CWA1.08.1030	Permanent Roads (8110)	70	18-Jun-21	27-Sep-21	57																																				
C.CWA1.08.1090	Install Security Fencing (8110)	70	25-Jun-21	04-Oct-21	213																																				
C.CWA1.00.1070	Install U/G DC & AC Cable & Grounding (8320)	114	06-Jul-21	14-Dec-21	24																																				
C.CWA1.00.1000	Install Piles (8210)	108	28-Jul-21	30-Dec-21	4																																				
C.CWA1.00.1030	Install Trackers (8321)	120	10-Sep-21	02-Mar-22	50																																				
C.CWA1.00.1040	Transmission Line (503/504)	113	06-Oct-21	18-Mar-22	55																																				
C.CWA1.00.1050	Install PV Module (8321)	116	18-Oct-21	01-Apr-22	38																																				
C.CWA1.00.1090	Substation (401/407)	119	19-Oct-21	07-Apr-22	14																																				
C.CWA1.00.1100	Solar Field Above Grade Electrical (8410)	150	22-Nov-21	24-Jun-22	29																																				
C.CWA1.00.1060	DC String Harnesses, & Wire Mgmt (8410)	140	30-Nov-21	17-Jun-22	29																																				
C.CWA1.00.1020	Install Inverters/Transformers/Interconnection Equipment (8410)	103	01-Feb-22	24-Jun-22	29																																				
C.CWA1.00.1110	Substation Testing & Commissioning (408)	40	04-Apr-22	27-May-22	54																																				
C.CWA1.00.1080	Pre-Commissioning & Commissioning (8410)	79	16-May-22	06-Sep-22	0																																				

Start Date	30-Nov-20
Finish Date	01-Mar-23
Data Date	03-May-21
Run Date	07-May-21



Alliant Energy - Solar Program
 Wood - Overall Construction Schedule L1
 Page 1 of 1



Date	Revision	Checked	Approved
03-May-21	WOOD - Construction Schedule L1	WB	DP